Fuselage 4

Categories : Fuselage

Date : February 11, 2014

More work on the jig and adding tubes. I bent the top longeron but would not do it this way again. It was not easy getting all the dimensions to hit exactly where they were supposed to. The plans show multiple pieces welded together to form the top longeron and would be easier.